GOVERNMENT OF ANDHRA PRADESH ABSTRACT

R&B - Re-revised administrative sanction for the work "Improvements to PWD Road to Makthamadaram to Shadnagar (via) Ravichedu Road from Km 0/0 to 10/0 in Mahabubnagar District" under RIDF-X – Accorded – Orders – Issued.

TRANSPORT, ROADS AND BUILDINGS (R.I) DEPARTMENT

G.O.Ms.No. 38 Dated: 7-05-2013. Read the following:-

1. G.O.Ms.No.2, TR&B (R.I) Dept., dt. 4-1-2005.

- 2. G.O.Ms.No.145, TR&B (R.I) Dept., dt. 5-6-2007.
- 3. From the C.E. (R&B) Rural Roads, Lr.No.345/ DCE(N)/DEE-1/AE-7/2005, Dated:01-08-2012 &18.3.2013. @@@

ORDER:

In the reference first read above, Govt., have accorded administrative sanction of Rs. 142.00 lakhs for the work work "Improvements to PWD Road to Makthamadaram to Shadnagar (via) Ravichedu Road from Km 0/0 to 10/0 in Mahabubnagar District". Subsequently, based on SSR 2007-08, the estimate was re-casted and Govt., have accorded Revised Administrative sanction for Rs. 167.00 lakhs in the reference second read above.

- In the reference third read above, the Engineer-in-Chief (R&B) 2. Rural Roads, Hyd., has stated that originally the contract was entrusted to Sri P. Ramesh at 1.27% less than the estimated rates, based on the SSR 2004-05 with a target to complete the work by 11-05-2006. Extension of time was granted upto 20-12-2006. As the contractor could not maintain the progress of work, the contract was determined under clause 60 (a) of PS to APSS duly forfeiting the Earnest Money Deposit and the work done amount was not paid. The contract for balance work was entrusted to Sri A.V.Satyanarayana at 3.49% excess over the estimated rates based on the SSR 2007-08. The work was completed within agreement time, but the final bill is to be paid. The Superintending Engineer reported that, due to increase in cost of the estimate ie., (i) excess TP of 3.49%, (ii) difference of VAT (1.40% and 4.00%) and (iii) price adjustment, there is excess financial implications of Rs.4.73 lakhs, Rs.3.47 lakhs and Rs.17.03 lakhs respectively on the above three items. The items of work were within the sanctioned estimate quantities. Hence, The Engineer-in-Chief (R&B) Rural Roads, Hyd., has requested to accord re-revised administrative sanction for Rs.188.35 lakhs as price escalation calculations were prepared as per prevailing G.Os., issued by the Govt., during the agreement period.
- 3. Govt., after careful examination of the matter hereby accord Re-Revised Administrative Sanction of Rs.188.35 lakhs under RIDF-X tranche for the work "Improvements to PWD Road to Makthamadaram to Shadnagar (via) Ravichedu Road from Km 0/0 to 10/0 in Mahabubnagar District", since the work is completed within the agreement time and the final bill has to be paid to the Contractor as per the agreement conditions and there are no deviations for the work taken up.

- 4. The Engineer-in-Chief (R&B) Rural Roads, Hyd., shall take necessary action accordingly.
- 5. This order issues with the concurrence of Finance (Expr.PW) Dept., vide their U.O.No. 24353-A/1115/A2/Expr.PW/12, dt.18.9.12.

(BY ORDER AND IN THE NAME OF TH GOVERNOR OF ANDHRA PRADESH)

S.P.SINGH, PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief (R&B) Rural Roads, Hyd.
The Finance (Expr.PW) Dept.
The Pay and Accounts Officer, Mahaboobnagar.
The Accountant General, A.P., Hyd.
P.S. to Minister (R&B)
P.S. to Prl. Secy (R&B)
Sf/Sc

//FORWARDED BY ORDER//

SECTION OFFICER